

Completed since last meeting:

Church:

- Rear speakers repositioned into nave
- Access panel fitted to pipe vent in ceiling of RH aisle
- Pattress fitted around heating pipes close to SW porch doors
- Wood infestation surveyed
- External flashing supplemented in SW corner of flat roof
- Gutter joints sealed
- Two down-pipes renewed
- Vestry gate post repaired

Hall:

- Disabled toilet tender documents sent out
- Storm damaged ridge tile replaced
- Order placed for eastern roof verge repair work
- Play area fence repaired locally

No 44:

- Sundry roof repairs completed
- New gutter & down-pipe fitted to front porch

No 42:

- Various minor roof repairs completed
- Bath sealant repaired

Planned for next period:

Church:

- Treat choir loft, organ structure, electrical cupboard and RH aisle ceiling space for woodworm
- Investigate high-level ceiling space above organ for woodworm and treat as necessary
- Obtain prices for repairs to deteriorated external asbestos pipe cladding

Hall:

- Obtain quotations for disabled toilet works
- Complete disabled ramp design and submit for planning permission

No 44:

- Nothing planned

No 42:

- Annual boiler service and gas safety inspection planned

Generally:

- Continue grounds maintenance